

ERA24LA139

MAINTENANCE LOG EXCERPTS

2024/04/03 14:34

DATE	TOTAL TIME IN SERVICE	TOTAL TIME SINCE OVERHAUL	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED - SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK	Page No.
				TOTALS brought forward from previous page	

AUTHORIZED RELEASE CERTIFICATE
FAA Form 8130-3, AIRWORTHINESS APPROVAL TAG

1. Approving Civil Aviation Authority Country: **FAA/United States**

2. Organization Name and Address: **Signature Engines, Inc., 4760 Airport Road, Cincinnati, Ohio 45226**

3. Form Tracking Number: **INVOICE # 12357**

4. Item: **1** Description: **Continental Motors Engine** Part Number: **IO-470-C** Quantity: **1** Serial Number: **87559-1-C-R** Invoice # **12357** Work Order/Continuation Number: **18875-0H**

5. Remarks: **THIS ENGINE HAS BEEN OVERHAULED IN ACCORDANCE WITH THE APPLICABLE CONTINENTAL MOTORS MANUALS. A LOT OF ALL PARTS, FAA AIRWORTHINESS DIRECTORIES AND MANUFACTURER'S SERVICE BULLETINS COMPARED WITH ARE A PART OF THESE RECORDS. ALL PARTS HAVE BEEN INSPECTED AND HAVE BEEN DETERMINED AIRWORTHY TO SERVICE FOR WORK PERFORMED.** Overhauled

6. Parts and Accessories Replaced:
 6 New Cylinder Assemblies
 2 Overhauled Magnets
 3 New Ignition
 1 Overhauled Fuel Injection System
 1 Overhauled Fuel Pump
 1 Set of New Spark Plugs
 Engine T.S.M.O. 0 Hours
 Engine T.S.N. Unknown Hours

7. Certification of the item identified above more more detailed in manufacturer's:
☐ Approved design data and are in a condition for safe operation.
☒ Non-approved design data specified in Block 12.

8. User/Installer Responsibilities:
 13a. Authorized Signature: [Signature] 13b. Approval Authority No.: [Redacted] 13c. Date (dd/mm/yyyy): [Redacted]
 14a. Signature (Typed or Printed): [Redacted] 14b. Date (dd/mm/yyyy): [Redacted]
 14c. Title (Typed or Printed): **Douglas P. Kleiman, Inspector** 14d. Date (dd/mm/yyyy): **15 Aug 2023**

It is important to understand that the existence of this document does not automatically constitute authority to install the aircraft engine/proPELLER.
 Where the user/installer performs work in accordance with the national regulations of an airworthiness authority different than the airworthiness authority of the country specified in Block 1, it is essential that the user/installer ensures that his/her airworthiness authority accepts aircraft engine/proPELLER(s) articles from the airworthiness authority of the country specified in Block 1.
 Statements in Blocks 13a and 14a do not constitute installation certification. In all cases, aircraft maintenance records must contain an installation certification issued in accordance with the national regulations by the user/installer before the aircraft may be flown.

NAB 302 0002 007

N59MK	ENGINE LOG	02/01/2024
TACH: 1672.9	87559-1-C-R	TSMOH: 0.00

INSTALLED ENGINE AFTER OVERHAUL BY SIGNATURE ENGINES
 ADDED 11 QUARTS 100 MINERAL AND AA48108-2 FILTER NEW
 HARTZELL STARTER C12ST5. SET UP FUEL SYSTEM IN ACCORDANCE
 WITH SID97-3. INSTALLED PLANE POWER ALTERNATOR 1AW STC
 SA10682SC. PROP GOV OVERHAULED BY H&S PROPELLER WO 50-524
 REPLACED BRACKET AIR FILTER ELEMENT WITH NEW BA-7112;
 RETIMED MAGS. AD'S CHECKED THRU THIS DATE; TEST RAN;
 CHECKED FOR LEAKS AND OPERATION - OK. I CERTIFY THIS ENGINE
 WAS INSPECTED 1AW AN ANNUAL/100HR INSPECTION AND WAS
 DETERMINED TO BE IN AN AIRWORTHY CONDITION AT THIS TIME.

TIM STARK

SUB-TOTALS this page

Photograph 1 - Engine Installation Logbook Entry

1. Approving Civil Aviation Authority/Country: FAA/United States		2. AUTHORIZED RELEASE CERTIFICATE FAA Form 8130-3, AIRWORTHINESS APPROVAL TAG		3. Form Tracking Number: Invoice # 12357	
4. Organization Name and Address: Signature Engines, Inc., 4760 Airport Road, Cincinnati, Ohio 45226				5. Work Order/Contract Invoice Number: E8875-OH	
6. Item:		7. Description:		8. Part Number:	9. Quantity:
1		Continental Motors Engine		IO-470-C	1
				10. Serial Number:	87559-1-C-R
				11. Status/Work:	Overhauled
12. Remarks: THIS ENGINE HAS BEEN OVERHAULED IN ACCORDANCE WITH THE APPLICABLE CONTINENTAL MOTORS MANUALS, A LIST OF ALL PARTS, F.A.A. AIRWORTHINESS DIRECTIVES AND MANUFACTURER'S SERVICE BULLETINS COMPLIED WITH ARE A PART OF THESE RECORDS. ALL PARTS HAVE BEEN INSPECTED AND HAVE BEEN DETERMINED AIRWORTHY TO RETURN TO SERVICE. ENGINE TEST RUN PER FAA APPROVED DATA (SEIP-103) AND/OR OVERHAUL MANUAL. TEST SHEET FURNISHED. THIS ENGINE IS APPROVED FOR RETURN TO SERVICE FOR WORK PERFORMED. PARTS AND ACCESSORIES REPLACED: 6 New Cylinder Assemblies 2 Overhauled Magnetos 1 New Harness 1 Overhauled Fuel Injection System 1 Overhauled Fuel Pump 1 Set of New Spark Plugs Engine T.S.M.O. 0 Hours Engine T.T.S.N. Unknown Hours					
13a. Certifies the items identified above were manufactured in conformity to: ☐ Approved design data and are in a condition for safe operation. ☐ Non-approved design data specified in Block 12.			14a. ☒ 14 CFR 43.9 Return to Service ☐ Other regulation specified in Block 12 Certifies that unless otherwise specified in Block 12, the work identified in Block 11 and described in Block 12 was accomplished in accordance with Title 14, Code of Federal Regulations, Part 43 and in respect to that work, the items are approved for return to service.		
13b. Authorized Signature:		13c. Approval/Authorization No.:		13d. Authorized Signature:	
13d. Name (Typed or Printed):		13e. Date (dd/mm/yyyy):		14b. Name (Typed or Printed):	
				Douglas P. Kleeman, Inspector	
				14c. Date (dd/mm/yyyy): 15/Aug/2023	
User/Installer Responsibilities It is important to understand that the existence of this document alone does not automatically constitute authority to install the aircraft engine/propeller/article. Where the user/installer performs work in accordance with the national regulations of an airworthiness authority different than the airworthiness authority of the country specified in Block 1, it is essential that the user/installer ensures that his/her airworthiness authority accepts aircraft engine(s)/propeller(s)/article(s) from the airworthiness authority of the country specified in Block 1. Statements in Blocks 13a and 14a do not constitute installation certification. In all cases, aircraft maintenance records must contain an installation certification issued in accordance with the national regulations by the user/installer before the aircraft may be flown.					

2024/04/03 14:34

Photograph 2 - Overhaul FAA Form 8130

Signature
ENGINE

4760 Airport Road
Hangar 6
Cincinnati, OH 45226-1646

SEIF-105
Phone: (513) 871-9966
Fax: (513) 871-9261
www.SignatureEnginesInc.com

Continental Engine Standard Run Log

Work Order # E/88750H Customer Name TFF, Inc Serial # 87559-1-C-R

Make Continental Model IO-470-C TDI Exchange

Technician: 1020 Run Date: 8-14-2013 Overhaul / As Supplied / Test Unit

Engine is: Carbureted / Fuel Injector Fuel System: Overhaul / As Supplied / Test Unit

Test Limit Per Continental Overhaul Manual Post-Overhaul & Adjustments sections, SID:

Fuel Pressure (psi): <u>N/A</u>	Test Run Max. Oil Consumption (lbs.): <u>1.1</u>	Rated Power Engine (2000): <u>2600</u>
Normal Oil Pressure (psi): <u>30-60</u>	Idle Oil Pressure (psi): <u>10</u>	Max. Cylinder Head Temperature (CHT): <u>460</u>
Magneto Check RPM: <u>2100</u>	Magneto to Engine Timing: <u>26L 26R</u>	Max. Oil Temperature: <u>225</u>

Period	Minutes	Engine RPM & Steps	Cyl #1	Cyl #2	Cyl #3	Cyl #4	Cyl #5	Cyl #6
1	5	1400 ±100RPM (Extend run time until oil temp. is ~140°F)	286	256	230	196	215	247
***Stop engine & weigh oil: <u>17.52</u> lbs.								
2	10	1200 ±25RPM	224	216	206	174	186	182
3	10	1600 ±25RPM	243	234	211	186	198	205
4	10	2200 ±25RPM	314	303	277	246	253	276
5	5	2400 ±25 RPM	331	321	294	258	283	289
6	---	Magneto check: R: <u>135</u> L: <u>121</u>						
7	10	2400 ±25 RPM Check fuel & oil pressures. Check temperatures.	332	318	297	259	287	291
8	5	600 IdleRPM	230	220	197	177	193	185
9	15	2600 Max. Continuous Rated Power Perform a visual leak check of running engine.	358	341	317	276	301	313
10	5	600 IdleRPM Cooling period until <300°F Max CHT at shut down.	237	225	200	176	204	182
***Stop engine, weigh drained oil & perform oil consumption determination; perform a visual leak check: <u>13.69</u> lbs.								
Remove & inspect strainer screens or slave oil filters for contamination. Clean & reinstall strainer screens as required. Install new oil filter as required.								
Preservation fogging oil is to be sprayed into each cylinder per product manufacturer's directions.								
Total run time: 75 minutes minimum								
Tach Drive Check: <u>78</u>	Prop. Gov. Pad: <u>64</u>	Oil Consumption In Limits?: <u>YES</u> / NO						
Idle Oil Pressure: <u>28</u>	Max. Continuous Rated Power Oil Pressure: <u>50</u>	Oil Pressure In Limits?: <u>YES</u> / NO						
Unmetered Fuel Pressure: <u>14</u>	Idle Metered Fuel Pressure: <u>4.75</u>	Full Power Unmetered Fuel Pressure: <u>32</u>						
		Full Power Metered Fuel Pressure: <u>10.5</u>						

2024/04/03 14:34

Photograph 3 - Engine Test Run at Overhaul

2024/04/03 14:35

Photograph 4 - Last Engine Logbook Entries