

504AF**01/08/25****AMERICAN FLYERS****POWERPLANT: IO-360-B4A S/N: L-29139-51A****POWERPLANT WORK PERFORMED:**

SERVICE HOURS	01/08/25	01/08/25
TACH TIME	4,880.1	4,880.1
A/C TOTAL	4,880.1	4,880.1
ENG TOTAL	11,801.9	11,801.9
ENG SMOH	2,491.8	2,491.8
PROP TOTAL	2,599.5	2,599.5
PROP SMOH	2,599.5	2,599.5

performed adjustment on AvStar Fuel Injector servo idle stop screw and mixture setting
adjusted cable rigging on induction airbox flap for full travel open and closed
removed and replaced Transducer Assy Fuel Flow p/n 84522-003 with new s/n 242996
performed engine ground run up all operational tests satisfactory
i approve this aircraft for return to service

*****end*****

INSPECTIONS	LAST	NEXT
100 HOUR	4,844.0	4,944.0
AD2015-19-07	4,809.7	4,909.7
ELT FAR 91.207D	10/5/24	10/31/25
ALT STATIC X/PR	09/24/24	09/30/26
ELT BATTERY		09/30/26
ANNUAL	10/5/24	10/31/25

*All work accomplished IAW
Piper PA28-181
service manuals as required.*

Signature
Justin G