Page No. _____

DATE	TOTAL TIME IN SERVICE	TOTAL TIME SINCE OVERHAUL	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
				TOTALS brought forward from previous page

MID ISLAND AIR SERVICE
LI MACARTHUR AIRPORT
Ronkonkoma, New York 11779
Phone: (631) 588-5400

A/C Reg. No. N8440F
Tach Time 3649.0
A/C Serial No. 32-7740023
Date: 8/22/17

1-Replaced air filter cover fastners P/N 487-707

2-Resealed right brake caliper serviced and bled system

3-Replaced right fuel drain valve P/N CCA 1550

Auth. Signature: [redacted] Certificate# A[redacted]

MID ISLAND AIR SERVICE
LI MACARTHUR AIRPORT
Ronkonkoma, New York 11779

A/C Reg. No. N8440F
Tach Time 3649.0
A/C Serial No. 32-7740023

1. Approving Civil Aviation Authority/Country: FAA/UNITED STATES

2. **AUTHORIZED RELE**
FAA Form 8130-3, AIRWORTH

4. Organization Name and Address:
HARTZELL ENGINE TECHNOLOGIES, 2900 SELMA HWY. MONTGOMER

6. Item:	7. Description:	8. Part Number:	9. Q
1	STARTER **** END ****	149NL	1

12. Remarks:
AIRWORTHINESS APPROVAL- PARTS.FOR PMA ELIGIBILITY SEE WWW.HARTZELL.AERO

Page No. _____

DATE	TOTAL TIME IN SERVICE	TOTAL TIME SINCE OVERHAUL	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
				TOTALS brought forward from previous page

MID ISLAND AIR SERVICE
LI MACARTHUR AIRPORT
Ronkonkoma, New York 11779
Phone: (631) 588-5400

A/C Reg. No. N8440F
Tach Time 3649.0
A/C Serial No. 32-7740023
Date: 8/22/17

1-Replaced air filter cover fastners P/N 487-707

2-Resealed right brake caliper serviced and bled system

3-Replaced right fuel drain valve P/N CCA 1550

Auth. Signatu [redacted] Certificate# [redacted]

MID ISLAND AIR SERVICE
LI MACARTHUR AIRPORT
Ronkonkoma, New York 11779
Phone: (631) 588-5400

A/C Reg. No. N8440F
Tach Time 3649.0
A/C Serial No. 32-7740023
Date: 8/28/2017

Removed engine cowlings removed inoperative starter and installed new starter P/N 149-NL S/N H-R063518 (refer to attached form 8130-3 from Hartzell) performed ground run operational checks satisfactory. Reinstalled cowling

Auth. Signature [redacted] Certificate# [redacted]

			SUB-TOTALS this page
			TOTALS—Carry forward to next page

Page No. _____

DATE	TOTAL TIME IN SERVICE	TOTAL TIME SINCE OVERHAUL	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
				TOTALS brought forward from previous page

MID ISLAND AIR SERVICE
LI MACARTHUR AIRPORT
Ronkonkoma, New York 11779
Phone: (631) 588-5400

A/C Reg. No. N8440F
Tach Time 3651.0
A/C Serial No. 32-7740023
Date: 9/6/2017

Removed engine cowlings removed left magneto P/N 10-349370-4 S/N A183754 and installed overhauled magneto P/N 10-349370-4 S/N E-02141 (refer to attached form 8130-3 from kelly Aerospace). Timed to engine
Performed ground-run operational checks-satisfactory. Reinstalled cowling

Auth. Signatu [redacted] Certificate# [redacted]

PIPER PA-32-300 S/N32-7740023
DATE: 09-16-201 7 (bk) N8440F
A/C TT.3661.7 TACH 3661.7 HOBBS 3920.8
ENG.TT. 3661.7 ENG.SMOH 1660.97 PSMO: 627.8
Performed Annual Inspection of this aircraft/engine /prop/per PIPER maintenance manuals.
AD's checked thru 2017-18M . AD 2013-02-13 trim cable inspection. visual ok Next due @3761 hrs. Or next annual. AD 76-07-12R Ignition switch check OK. Next due @3761 hrs. or next annual insp. AD 78-23-01 Inadvertent fuel drain lever actuation insp. Next due @ 3761hrs. or next annual. AD95-26-13 superseded to AD2017-14-04 oil hose insp. next due @3761 hrs. or next annual replace on before 11-8-2017.AD 2015-19-07 Injector fuel line visual inspection ,next due 3761 or O/H. AD 2012-03-06 fuel servo diaphragm, visual insp. AD 2017-16-11 Lycoming engine N/A by S/N. Compression check #1 68/80, #2 66/80, #3 74/80, #4 65/80, #5 72/80, #6 72/80 Cleaned and gapped spark plugs , lubed engine controls, New air filter element BA-3. 11 QTS Phillips 20W50 oil & Av-Blend oil additive, new filter CH48110-1, Washed engine and cowls, performed ground runs. Lubed flight controls and checked cables and pulleys. ELT battery next due 6-2024. Ops check ok. Dressed prop for minor nicks, and inspected.
I certify that this aircraft has been inspected with an Annual inspection and found Airworthy.

[redacted]

SUB-TOTALS this page

TOTALS—Carry forward to next page

Page No. _

DATE	TOTAL TIME IN SERVICE	TOTAL TIME SINCE OVERHAUL	TACH OR RECORDING METER TIME	DESCRIPTION OF WORK PERFORMED— SIGNATURE & CERTIFICATE NO. OF PERSON PERFORMING WORK
				TOTALS brought forward from previous page

MID ISLAND AIR SERVICE
LI MACARTHUR AIRPORT
Ronkonkoma, New York 11779
Phone: (631) 588-5400

A/C Reg. No. N8440F
Tach Time 3729.1
A/C Serial No. 32-7740023
Date: 5/3/2018

Ground ran aircraft, removed cowlings, drained engine oil, removed filter cut open and inspected-no defects noted,Removed suction screen (if applicable)inspected-no defects noted reinstelled with new crush gasket torqued and saftied. Installed new CH48110-1 filter torqued and saftied. Serviced engine with 11qts of Phillips 20W50 oil. Washed engine, lubed controls. Reinstalled cowlings. Performed ground-run operational and leak checks-satisfactory.

Auth. Signatur[redacted] Certificate#[redacted]

MID ISLAND AIR SERVICE
LI MACARTHUR AIRPORT
Ronkonkoma, New York 11779
Phone: (631) 588-5400

A/C Reg. No. N8440F
Tach Time 3729.1
A/C Serial No. 32-7740023
Date: 5/3/2018

Ground ran aircraft, removed cowlings, drained engine oil, removed filter cut open and inspected-no defects noted,Removed suction screen (if applicable)inspected-no defects noted reinstelled with new crush gasket torqued and saftied. Installed new CH48110-1 filter torqued and saftied. Serviced engine with 11qts of Phillips 20W50 oil. Washed engine, lubed controls. Reinstalled cowlings. Performed ground-run operational and leak checks-satisfactory.

Auth. Signatur[redacted] Certificate#[redacted]

PIPER PA-32-300
DATE: 09-18-2017
A/C TT.3661.7
ENG.TT. 3661.7

S/N32-7740023
N8440F
TACH 3661.7 HOBBS 3920.8
ENG.SMOH 1660.97 PSMO: 627.8

By reference to airframe inspection ,and existing P/N of oil hoses installed , AD 2017-14-04 oil hose inspection for oil coolers . Requirement have been satisfied, requiring only visual at the annual or 100 hr. requirement as per the AD.

[redacted]